




GLOBAL INSPIRA,
HINJEWADI PUNE



GLOBAL
INSPIRA

% COMPLETION



Current status – Global Inspira ph-1

CONSTRUCTION WORK STATUS REPORT



TOWER- 1

- **Excavation** work completed.
- **RCC** work Completed.
- **Internal Electrical** wall and ceiling concealed work completed.
- **Gypsum** work up to 22nd floor Completed .
- **Ceiling Putty** work up to 22nd floor completed & **Wall Putty** work up to 22nd floor completed & 22nd WIP **Internal paint** up to 22nd floor completed
- **Kitchen Platform MS Fabrication work** & **Passage MS Railing work** up to 22nd floor completed.
- **Internal Fire Fighting** work up to 22nd floor completed.
- **Waterproofing** work of Toilet, Attached Terrace & Utility Up to 22nd floor completed.
- **Pex Plumbing** and **slung piping** of Toilet work 22nd floor completed.
- **Kitchen Platform with dado** up to 22nd floor completed.
- **Flat flooring(Tiling)** work up to 22nd floor completed.
- **Toilet dado work Up to** 22nd floor completed.
- **Passage, lift cladding** Up to 22nd floor completed & **Staircase flooring** work completed.
- **Aluminum window frame** work up to 22nd Floor completed, **kitchen window frame** up to 22nd floor completed &, **A. Terrace frame** up to 22nd floor completed.
- **Glass Railing** work of attached terrace up to 22nd floor completed (excluding flat no 1 above 14th floor). **passage railing** up to 22nd floor completed.
- **Door Frame & Shutter** frame fixing work up to 22nd floor work completed. **Door shutter** up to 22nd floor completed.
- **Electrical wiring** work up to 22nd floor completed , **Switch plate** 22nd floor Completed.
- **Plumbing Down take** of Attach Terrace Plumbing & Utility up to 22nd floor completed.
- **Acid wash** up to 22nd floor completed, **Grouting** up to 22nd floor completed.
- **CP & Sanitary Fitting** : **CP** up to 17th floor completed, **sanitary** up to 20th floor completed.

Current status – Global Inspira ph-1

CONSTRUCTION WORK STATUS REPORT



TOWER-2

- **Excavation, Footing & Plinth work** work completed.
- **RCC** work Completed.
- **Internal Electrical** wall and Ceiling concealed work up to 22nd floor completed **Gypsum** Work Up to 22nd floor Completed.
- **Ceiling Putty** Work Up to 22nd floor Completed & **Wall Putty- up to 22nd floor completed.** **Internal paint** up to 22nd floor complete.
- **Kitchen MS Platform** Work Up to 22nd Floor Completed . **Passage MS Railing** up to 22nd floor Completed.
- **Internal Fire Fighting** Work up to 22nd Floor Completed.
- **Waterproofing** work of Toilet, Attached Terrace & Utility Up to 22nd floor completed.
- **Pex Plumbing & Slung Piping** Work of Toilet 22nd floor completed.
- **Plumbing Down take** of Attach Terrace & Utility up to 22nd Floor Completed.
- **Kitchen Platform with Dado** up to 22nd Floor Completed.
- **Flat Flooring** Work Up to 22nd Floor Completed.
- **Toilet Dado** Work to 22nd Floor Completed.
- **Passage, lift cladding** Up to 22nd floor completed & **Staircase flooring : fire staircase** up to 22nd floor completed & **common staircase** up to 22nd floor completed
- **Door Frame & fixing** work up to 22nd floor work completed. **Door shutter** up to 22nd floor work completed.
- **Electrical wiring & switch Plate** work up to 22nd floor completed, **Switch plate** up to 22nd floor Completed.
- **Aluminum window frame** work up to 22nd Floor completed, **kitchen window frame** up to 22nd floor completed , **A.Terrace frame** up to 22nd floor completed.
- **Acid wash** up to 22nd floor completed, **Grouting** up to 20th & 22nd floor completed 21st floor WIP.
- **CP & Sanitary Fitting : CP** up to 20th floor completed, **sanitary** up to 20th floor completed.



Current status – Global Inspira ph-1



DEVELOPMENT

- **Entrance Gate** slab casting completed & plastering completed & Slab top waterproofing completed **RCC** work Completed.
- **Security cabin RCC** work completed & plastering completed. .
- **STP Blockwork & Plaster** completed.
- **East Side Compound wall** RCC completed.
- **North Side Compound wall** RCC work In Completed.
- **STP & Pump room RCC** work Completed and **Chemical** waterproofing completed & pump installation completed.
- **UGWT & Pump room** RCC Work Completed and **Waterproofing** completed.
- **Swimming pool** Balancing tank, main pool, kids pool casting completed & waterproofing & plumbing completed.
- **Clubhouse** 1st Floor & 2nd slab casting completed ,plastering work completed, wall gypsum & false ceiling completed , outer texture completed.
- **Transformer** Civil work completed and texture completed & Internal 1st coat paint completed.
- **Landscape west side** planter wall & murum filling WIP.
- **Amphi Theatre** : Wall casting completed & back filling completed.
- **East side seating** : planter casting completed & back filling completed.
- **OWC** : Machine Installation done & fabrication completed & block work completed.
- **Podium water proofing**: waterproofing & screeding WIP.
- **Pathway**: Shahabad flooring WIP



T-1RCC WORK





T-1 TERRACE FLOOR




T-1 FINISHING WORK



T-1 FINISHING WORK




T-2 RCC WORK




T-2 TERRACE FLOOR



T-2 FINISHING WORK



T-2 FINISHING WORK




Development work

CLUB HOUSE



SWIMMING POOL (BALANCING TANK)



OWC & RAMP



STP



TRANSFORMER ROOM



ENTRANCE AVENUE



DEVELOPMENT WORK

FAMILY NICHE WITH BOUGAINVILLEA



TREE STRUCTURE (NEAR BUS STOP)



Parent & Elderly sitting



WEST SIDE HARDSCAPE



AMPHI THEATER



EAST SIDE SEATING AREA



DEVELOPMENT WORK

TREE STRUCTURE



ROCK CLIMBING WALL



PLANTER WALL CLADDING



PLANTER TOP GRANITE



PATHWAY SHAHABAD FLOORING



ENTRANCE AVENUE WATER BODY



DEVELOPMENT WORK

UGWT FIRE TANK 1




UGWT DRENCHER TANK




UGWT FIRE TANK 2



PUMP ROOM



BASEMENT 2



BASEMENT- 1



A close-up photograph of two hands shaking in a firm grip, symbolizing agreement or partnership. The hand on the left is wearing a dark blue suit sleeve, and the hand on the right is wearing a light blue and white striped shirt sleeve. The background is a solid light blue color.

Thank You!
